From: Yogendra Subedi <yogendras@resourceinternational.com>
Sent: Wednesday, November 19, 2025 7:23 AM
To: Derek Betz
Cc: Jason Rowley; Brian Trenner; Leila Sadeghi
Subject: Re: SR 127 HMA Overlay (DES 2101166)-Pavement Design Report

Derek,
I reviewed the cores and noted that only one isolated location exhibited thinner asphalt (< 4 inches) over concrete, so determining the exact length and extent was not straightforward.
However, after reviewing the vicinity where the core was taken, I observed a center concrete curb. Based on this, I assumed that this section could be present along the curb. As such, I estimated the length to be approximately 280 feet from Harcourt Road to the north, and the area to be about 373 square yard, assuming a 12 feet wide section.

Please let me know if you have any questions.

Thanks
Yogi

On Tue, Nov 18, 2025 at 7:59 AM Yogendra Subedi <yogendras@resourceinternational.com> wrote:

> Derek,
> This area is anticipated to be minimal.
> I'm in the field today and will check tomorrow and let you know.
>
> Thanks,
> Yogi
>
> On Mon, Nov 17, 2025 at 7:23 PM Derek Betz <DBetz@hanson-inc.com> wrote:
>
>> Thanks, Yogi.
>>
>> Another question: you mention that there is an area near RP 1+56 (by Harcourt Rd) where concrete milling is expected. There isn't any information that I can find to infer what the limits of this concrete milling area would be.
>>
>> I need to quantify the concrete milling in square yards—could you help me out in determining what the anticipated limits of the concrete milling would be?

Thanks,

Derek Betz | *Roadway Designer*
Hanson Professional Services Inc.
w 317-293-9024 | c 463-900-5286

From: Yogendra Subedi <yogendras@resourceinternational.com>
Sent: Monday, November 17, 2025 9:47 AM
To: Derek Betz <DBetz@hanson-inc.com>
Cc: Jason Rowley <JRowley@hanson-inc.com>; Brian Trenner <briant@resourceinternational.com>; Leila Sadeghi <leilas@resourceinternational.com>
Subject: Re: SR 127 HMA Overlay (DES 2101166)-Pavement Design Report

Derek,

Thank you for the quick response.

For those areas, I assumed approximately 30% of the pavement area with a width of 24 feet from Gilmore Street to Stocker Street (0.47 miles) to require asphalt removal where brick is present beneath the HM, which is approximately 1,986 SYS.

Thanks,

Yogi

On Mon, Nov 17, 2025 at 9:16 AM Derek Betz <DBetz@hanson-inc.com> wrote:

> Yogi,

The report looks good to be submitted to INDOT.

One question for you regarding the report: You mention that certain areas will require full removal of the existing asphalt (see screenshot below).

**Some areas (Table 7) between Gilmore Street and Stocker Street with relatively a thinner asphalt section ranging from 5.0 to 5.75 over a brick, may require removal of the existing asphalt due to the potential exposure of thin, stripped HMA layer over the brick after 4.0 inches of milling. For those areas, as determined by the engineer, the following is recommended:

Milling, Asphalt Removal (Remove the existing HMA to top of the existing brick, average of 5.5 inches), followed by
165 lbs/syd QC/QA-HMA, 3, 58H, Surface, 9.5 mm, on
Variable thickness (minimum of 275 lbs/syd or match the removed asphalt thickness) of QC/QA-HMA, 3, 58H, Intermediate, 19.0 mm, on
Milled Existing Pavement

Do you have an estimated area (in SYD) for where this would be needed? An area amount would help me out a lot in calculating quantities for the "3, 58H, Intermediate"

Thanks,

Derek Betz | *Roadway Designer*
Hanson Professional Services Inc.
w 317-293-9024 | c 463-900-5286

From: Yogendra Subedi <yogendras@resourceinternational.com>
Sent: Monday, November 17, 2025 5:30 AM
To: Derek Betz <DBetz@hanson-inc.com>
Cc: Jason Rowley <JRowley@hanson-inc.com>; Brian Trenner <briant@resourceinternational.com>;

Leila Sadeghi <leilas@resourceinternational.com>
Subject: SR 127 HMA Overlay (DES 2101166)-Pavement Design Report

EXTERNAL SENDER STOP.THINK.QUESTION If this is unexpected, verify before you click links or open attachments.

Good morning Derek.

Attached is the draft pavements design report for the subject project.

Please let us know if you have any questions. If not, we will submit it to the INDOT for their review and concurrence.

Thanks,

Yogi

--

Yogendra P. Subedi, P.E.

Project Manager

Resource International Inc.
An ISO 9001:2015 QMS Certified Firm

12900 N. Meridian Street, Suite 195

Carmel, IN 46032

T: 317.536.5768 M: 317.389.0011 F: 317.581.6110

Email: yogendras@resourceinternational.com

Disclaimer
This entire e-mail may contain confidential information belonging to the sender which is legally privileged. This information is intended only for the use of the individual(s) or entity named above. If you are not the intended recipient you are hereby notified that any disclosure, copying, distribution or the taking of any action in reliance on the contents of this information is strictly prohibited. If you have received this e-mail in error please notify the sender immediately by e-mail and then delete this e-mail from your system.
Mail delivered by Hanson Professional Services Inc. mail system.